Completion Report

1	Name of Wok	Drinking water Facilities in ward no 14 Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 122 /18-19, Dt.17.01.2019
3	Head of Acount which is Chargeable	EE/DD/TS/34 /18-19, Dt.17.01.2019
4	Enstrument Order No. & Date	, P Code-3293
5	Name of Contractor	BBMP/EE/DD/WO/ 34 /20-21, Dt.30.05.2020
6a	Time Stipulated for Completion of work	Ranganna K M
b	Delay in execulation of work	90 days
7	Measurement recorded in MB	
	Page No	MB No. 4884
8	check Measurment of the Asst	488306-309
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
10.00 Lakhs	934094.00	–	65906.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

EXECUTIVE ENGINEER
Bruhat [illegible]
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner